

dm

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 545
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 745
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/10/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar							IDLE OR DOWN	REMARKS
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
		Regional Steel										
												Name Contractor
1	1	General Foreman	8	0								Bobnaes, Bob RSC
2	1	Assistant General Foreman	0	0								Bell, Joe RSC
3	1	Foreman	8	0								Greenlee, Tim RSC
4	1	Ironworker	0	0								Raprasnussen, John RSC
5	1	Ironworker	8	0								Gomez, Daniel RSC
6	1	Ironworker	8	0								Quiroz, Victor RSC

Weather: Sunny, clear, hot, dry soil, Hi 90 F Lo 63 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Finished installing vertical candy cans and horizontal hairpins north transverse wall. Per conversation with T. Greenlee.
- Also see M. Bruce's diary for additional information.

NOTES:

ABF inquired (James) today if vertical hairpins and candy canes are placed at 80mm clearance from deck. I informed him that it's 80mm clearance to the skin reinforcement and 55mm clearance to t-heads and candy canes. RSC placed all the vertical bars in east/west walls and north/south transverse wall at 80mm clearance.

Office


Spent the day in office working on:

- Safety presentation for this weeks meeting.
P.Gagnier

REC'D *08 JUL-22 #005888

- Estimate 26.
- Wrote diaries.
- Check email.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep