

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 546
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 756
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/11/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		DB-5 Marine Barge	8											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Losdon	Traylor Dutra
		Pile Driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman											Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	2									Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:


Temporary Towers D- Driving frame installation Trusses and bracing

Activities:

- Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
- Field work:
 - Preparation work for pile driving tomorrow.
 - Rearrange 16 piles for temp. D on Morty barge from OC 265 barge.
 - New B1 beam for North driving frame arrived Berth 7 today.
- Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep

REC'D *08 JUL-22 #005889

061108