

2135

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 546
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 746
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/11/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.											REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar							IDLE OR DOWN	Name Contractor		
												Name	Contractor	
EQUIPMENT AND/OR LABOR:														
1	1	General Foreman	0	8								Bobnaes, Bob	RSC	
2	1	Assistant General Foreman	0	8								Bell, Joe	RSC	
3	1	Foreman	0	8								Greenlee, Tim	RSC	
4	1	Ironworker	0	0								Rapasmussen, John	RSC	
5	1	Ironworker	0	8								Gomez, Daniel	RSC	
6	1	Ironworker	0	8								Quiroz, Victor	RSC	

Weather: Sunny, clear, hot, dry soil, Hi 90 F Lo 63 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Started mushrooming field cut vertical rebar on south side.
- Also see M. Bruce's diary for additional information.

NOTES:

Today Gilbert and Mike from RSC are on-site to supervise Tim, Daniel and Victor while they perform the procedure to mushroom field cut vertical rebar. They started in ESW t-headed 12 bars. Per Gilbert the mushroom should be within 1-1 1/2 inches in height.

Office

Spent part of the day in office working on:


- Safety presentation for this weeks meeting.
 - Estimate 26.
- P.Gagnier

REC'D '08 JUL-22 #005891

- Wrote diaries.
- Check email.
- Attended weekly concrete meeting. Brought to J. Davidson's and TYLin attention vertical rebars placed at 80mm clearance rather than 55mm.

Inspector:

Pamela Gagnier


Trans Engineer (C)/Asst. Struct. Rep



Mushrooming field cut vertical rebar.

