

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 547
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 757
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/12/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT									IDLE OR DOWN	Name	Contractor
		DB-5 Marine Barge	8												
		Superintendant	8	2										Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2										Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	2										Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2										Travis Losdon	Traylor Dutra
		Pile Driver Journeyman												Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8	2										Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2										Adams Price	Traylor Dutra
		Operator	8	2										Joe Boracci	Traylor Dutra
		Pile driver Apprentice	8	2										Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman												Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	2										Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8	2										Norman Hardley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


Description of Operation:

Temporary Towers D- Pile Driving for the South of T1

Activities:

- Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
- Field work:
 - Glenn Wooldrige-Smith Emery inspector_ was present on site to perform bolts testing, for more details please see Gina's diary.
 - Vibration hammer APE arrived T1 foundation today.
 - DB# 5 screw stabbed and vibrated pile D111.
- Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep