

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 547
Project Work Day No. 757
Date 06/12/2008
Shift Hours Start 6:00 Stop 12:30
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							IDLE OR DOWN	REMARKS	
Equip. #	NO M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time							Name	Contractor
BERTH - 7												
1		Foreman	6							Leo Vega	ABF	
1		Pile driver	6							Henry Wheat	ABF	
1		Pile driver	6							Paul Eckstrom	ABF	
1		Pile driver	6							Richard Yambao	ABF	
1		Pile driver	6							Rodney Thompson	ABF	
1		Generator								25 KW	ABF	
1		Welding Machine								lincoln	ABF	
1		Air compressor								Ingersol Rand	ABF	
E2 - FOOTING											ABF	
1		Foreman	6							Ben Neal	ABF	
1		Pile Driver	6							Paul Paulk	ABF	
1		Pile Driver	6							Ed Mendoza	ABF	
1		Pile Driver	6							Alen Briney	ABF	
1		Pile Driver	6							Jason Matlock	ABF	
1		Crane Operator	6							Kevin Fitzgerald	ABF	
1		Oiler	6							Kevin Alger	ABF	
1		Deck Engineer	6							Ryan Oku	ABF	
1		D.B. Crane								Manitowoc	ABF	
1		Skiff								Lobell	ABF	
1		Manlift								Ginie	ABF	
1		Flexy float									ABF	
1		Barge									ABF	
2		Welding Machine							idle	Lincoln	ABF	
2		Generator							1 idle	25 KW	ABF	

Weather: Clear 75 F

Description of Operation:

Berth – 7

1. Installing wooden cross bracing and tie rod between stringers.
2. Setting and tying prefabricated wooden deck on top of stringers.
3. I attended safety meeting at 8:00 am.

E2 Footing

1. Hoisting and placing cross bracing at north part of falsework.
2. Using drift pin to align the holes and placing and tying the bolts loose fit.
3. ABF workers left job site at 11:30 for BBQ at pier 7. No field work this afternoon.

Additional Work on/off site:

1. Disassembling crawler crane.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep