

dk

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 547
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 747
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/12/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar								IDLE OR DOWN		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Regional Steel												
REMARKS														
											Name	Contractor		
1	1	General Foreman	0	8									Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0	0									Bell, Joe	RSC
3	1	Foreman	0	8									Greenlee, Tim	RSC
4	1	Ironworker	0	0									Raprasnussen, John	RSC
5	1	Ironworker	0	8									Gomez, Daniel	RSC
6	1	Ironworker	0	8									Quiroz, Victor	RSC

Weather: Sunny, clear, hot, dry soil, Hi 90 F Lo 63 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Finished mushrooming field cut vertical rebar on south side pile ENW.
- Replaced hoops.
- Started mushrooming field cut vertical rebar on south side pile ENE.
- Also see M. Bruce's diary for additional information.

NOTES:

Office

Spent part of the day in office working on:

- Presented Safety presentation today.
- Estimate 26 items 34, 36 and 133 also CCO#23.

REC'D 08 JUL 22 #005894

- Wrote diaries.
- Check email.
- Took 1 hour sick leave for self.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep

