

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 548
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 758
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/13/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		8												
		8	2										Terry Murray	Traylor Dutra
		8	2										Douglas Brewer	Traylor Dutra
		8	2										Robert Utley	Traylor Dutra
		8	2										Travis Logsdon	Traylor Dutra
													Ventura Ochoa	Traylor Dutra
		8	2										Richard Hiebert	Traylor Dutra
		8	2										Adams Price	Traylor Dutra
		8	2										Joe Boracci	Traylor Dutra
		8	2										Richard Hiebert J.	Traylor Dutra
		8	2										Lee Tacker	Traylor Dutra
													Craig Brewer	Traylor Dutra
		8	2										Norman Hardley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


Description of Operation:

Temporary Towers D- Pile Driving for the South of T1

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - Driving pile D111 with Diesel hammer Delmag 100 to the tip elev. -25.5m
 - Stabbed three piles D109, D112 and D110.
 - Vibration two piles D112, D110 to tip elev. -21.7m (Vibro APE 600)
3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep

REC'D '08 JUL-22 #005895

061308