

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 548
Project Work Day No. 758
Date 06/13/2008
Shift Hours Start 6:00 Stop 4:45
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

		HOURS - ITEM NO.													
												IDLE OR DOWN	REMARKS		
EQUIPMENT AND/OR LABOR:		REG Time	Over Time										Name	Contractor	
Equip. #	N O - M E N	DESCRIPTION (Of Equipment or Labor)													
		1													
		BERTH - 7													
1		Foreman	8	2									Terry Cronk	ABF	
1		Pile driver	8										Henry Wheat	ABF	
1		Pile driver	8										Paul Eckstrom	ABF	
1		Pile driver	8										Richard Yambao	ABF	
1		Pile driver	8										Rodney Thompson	ABF	
1		Generator											25 KW	ABF	
1		Welding Machine											lincoln	ABF	
1		Air compressor											Ingersol Rand	ABF	
		E2 - FOOTING													
1		Foreman	8	2									Ben Neal	ABF	
1		Pile Driver	8	2									Paul Paulk	ABF	
1		Pile Driver	8	2									Ed Mendoza	ABF	
1		Pile Driver	8	2									Alen Briney	ABF	
1		Pile Driver	8	2									Jason Matlock	ABF	
1		Crane Operator	8	2									Kevin Fitzgerald	ABF	
1		Oiler	8	2									Kevin Alger	ABF	
1		Deck Engineer	8	2									Ryan Oku	ABF	
1		D.B. Crane											Manitowoc	ABF	
1		Skiff											Lobell	ABF	
1		Manlift											Ginie	ABF	
1		Flexy float												ABF	
1		Barge												ABF	
2		Welding Machine									idle		Lincoln	ABF	
2		Generator									1 idle		25 KW	ABF	

Weather: Clear 75 F

Description of Operation:

Berth – 7

1. Installing wooden cross bracing and tie rod between stringers.
2. Setting and tying prefabricated wooden deck on top of stringers.
3. I attended staff meeting meeting at 8:00 am.

E2 Footing

1. Hoisting and placing cross bracing at north part of falsework.
2. Using drift pin to align the holes and placing and tying the bolts, loose fit.
3. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep