

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 551
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 761
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/16/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		8												
		8	2										Terry Murray	Traylor Dutra
		8	2										Douglas Brewer	Traylor Dutra
		8	2										Robert Utley	Traylor Dutra
		8	2										Travis Logsdon	Traylor Dutra
													Ventura Ochoa	Traylor Dutra
		8	2										Richard Hiebert	Traylor Dutra
		8	2										Adams Price	Traylor Dutra
		8	2										Joe Boracci	Traylor Dutra
		8	2										Richard Hiebert J.	Traylor Dutra
													Lee Tacker	Traylor Dutra
													Craig Brewer	Traylor Dutra
		8	2										Norman Hardley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Pile Driving for the South of T1

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - Harness training class at Berth 7 (630 - 700)
 - Thanh and Jason marked tip elevation remarks on piles D109, D110, D111 and D112.
 - SRS consultant was on site for ~~none~~ monitoring.
 - Stabbed pile D115 @ 1020. **MAMMAL**
 - Crane breakdown @ 1100

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep

REC'D *08 JUL 22 #005898

061608