

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 552
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 762
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/17/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		DB-5 Marine Barge	8										
		Superintendant	8									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8									Travis Logsdon	Traylor Dutra
		Pile Driver Journeyman										Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	8									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8									Adams Price	Traylor Dutra
		Operator	8									Joe Boracci	Traylor Dutra
		Pile driver Apprentice	8									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8									Steve Gordon	Traylor Dutra
		Pile driver Journeyman										Craig Brewer	Traylor Dutra
		Pile driver Journeyman										Norman Hardley	Traylor Dutra


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Pile Driving for the South of T1

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - Bolts tightening with 1" impact gun on the West and East driving frames.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep

REC'D 08 JUL 22 #005901