

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 552 Rev
Project Work Day No. 762
Date **06/17/2008**
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 9:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel	CCO Work for Hinge-K						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman			8							Terry Cronk	ABF
2	1	Pile Driver								8		Tony Crieghton	ABF vacation this week
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rickie Campos	ABF
6	1	Crane Operator	8									Dale Thomas	ABF
7	1	Pile Driver								8		Rodney Thompson	ABF Pier 7
8	1	Pile Driver J/M	8									Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8									Douglas Greene	ABF
10	1	Pile Driver/Welder	8		8							Harry Wheat	ABF
11	1	Elevator Operator	8									Howard Schroyer	ABF
12	1	Pile Driver			8							Nigel Lohse	ABF Foreman
13	1	Pile Driver										Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver								8		Eddy Mondassa	ABF Pier 7
15	1	Pile Driver	8							8		Josh Menchaca	ABF to Pier 7
16	1	Pile Driver										Tony Bragg	ABF Laid off as of today.
18	1	Pile Driver	8									Paul Mason	ABF
19	1	Pile Driver			8							Andy Adam	ABF
20	1	Pile Driver	8									Kurt Chaffion	ABF
21	1	Pile Driver			8							Jesse Johnsen	ABF
22	1	Pile Driver Foreman								8		Leo Vego	ABF to Pier 7
23	1	Pile Driver								8		Henry Wheat	ABF to Pier 7
24	1	Pile Driver								8		Rickie Yembo	ABF to Pier 7
25	1	Pile Driver								8		Paul Eckistrom	ABF to Pier 7
25	1	Pile Driver								8		Ken Reynolds	ABF
26	1	Stair worker	8									Geho Gonzalez	Stair company
27	1	Stair worker	8									Guam Fargota	Stair company
28	1	Stair worker	8									Martin Sandoval	Stair company
29	1	Iron worker										Tim Greenlee	ABF/RSC
	1	Lehrr LR 1300 Crane	4		4								ABF crane
	1	1 st Man Lift S-125											Hertz Rental

REC'D 08 JUL 22 #005903


Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity.

Lalit was off in the early morning.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep