

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 553
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 763
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/18/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		8												
		8											Terry Murray	Traylor Dutra
		8											Douglas Brewer	Traylor Dutra
		8											Robert Utley	Traylor Dutra
		8											Travis Logsdon	Traylor Dutra
														Traylor Dutra
		8											Richard Hiebert	Traylor Dutra
		8											Adams Price	Traylor Dutra
		8											Joe Boracci	Traylor Dutra
		8											Richard Hiebert J.	Traylor Dutra
		8											Steve Gordon	Traylor Dutra
													Craig Brewer	Traylor Dutra
		8											Todd Labar	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Pile Driving for the South of T1

Activities:


- Office work:
  - Review plans, special provisions and ABF submittals for Temporary towers F and G
- Field work:
  - Continued bolt tightening with 1" impact gun on the West and East driving frames.
  - Bolt testing to verify the 84 kips tension in the bolts of the bottom frame, four bolts in each connection. (By Ryan Barret – Tray Dutra Engineer )

Stabbed and vibration pile D109, D110, D112 and D113

3. Overtime reason:

Worked two hours overtime for construction observation because contractor's crew worked overtime

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep

REC'D 08 JUL 22 #005904