

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 554
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 764
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/19/2008

Inspectors Hours	Start	0630	Stop	1730
Shift Hours	Start	0630	Stop	1730

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		Regular	OT									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
		8												
		8											Terry Murray	Traylor Dutra
		8											Douglas Brewer	Traylor Dutra
		8											Robert Utley	Traylor Dutra
		8											Travis Logsdon	Traylor Dutra
		0											Ventura Ochoa	Traylor Dutra
		8											Richard Hiebert	Traylor Dutra
		8											Adams Price	Traylor Dutra
		8											Joe Boracci	Traylor Dutra
		8											Richard Hiebert J.	Traylor Dutra
		0											Steve Gordon	Traylor Dutra
		8											Craig Brewer	Traylor Dutra
		8											Todd Labar	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Pile Driving for the South of T1

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
 - Continued vibration operation pile D113 and D109.
 - Hans Petelin from Menck company was present to operate the MHU 500 hammer.
 - DB5 crew tried to drive D115 pile with MHU 500 hammer but there is a problem with computer system, the hammer could not operate and need to repair.
 - SRS consultants (Thrson Phil, Julia Burrows and Suzanne Manugian) were present for mammal monitoring.
3. Overtime reason:

Worked two hours overtime for construction observation because contractor's crew worked overtime

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep

REC'D *08 JUL -22 #005907

061908