

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 555
Project Work Day No. 765
Date 06/20/2008
Shift Hours Start 6:00 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			REG Time	Over Time							IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
BERTH - 7													
1		Foreman	8	2								Terry Cronk	ABF
1		Pile driver	8									Henry Wheat	ABF
1		Pile Driver	8									Harry Wheat	ABF
1		Generator										25 KW	ABF
3		Welding Machine								1 Idle		lincoln	ABF
1		Air compressor								idle		Ingersol Rand	ABF
E2 - FOOTING													ABF
1		Foreman	8	2								Ben Neal	ABF
1		Pile Driver	8	2								Paul Paulk	ABF
1		Pile Driver	8	2								Ed Mendoza	ABF
1		Pile Driver	8	2								Alen Briney	ABF
1		Pile Driver	8	2								Jason Matlock	ABF
1		Surveyer	8	2								Terry Danis	ABF
1		Surveyer	8	2								Chris Roberts	ABF
1		Crane Operator	8	2								Kevin Fitzgerald	ABF
1		Oiler	8	2								Kevin Alger	ABF
1		Deck Engineer	8	2								Ryan Oku	ABF
1		D.B. Crane										Manitowoc	ABF
1		Skiff										Lobell	ABF
1		Manlift										Ginie	ABF
1		Flexy float											ABF
1		Barge											ABF
2		Welding Machine								1 idle		Lincoln	ABF
2		Generator								1 idle		25 KW	ABF

Weather: Clear 70 F

Description of Operation:

Berth – 7

1. Fabrication and welding falsework deck support on stringers around the existing E2 pier column based on calculation and detail drawings in submittal ABF-SUB 000515 Rev 2.

E2 Footing

1. Hoisting and placing of 4 segments of stringers on top of cap beams. Segment 1 comprising of 7 stringers, segment 2 comprising of 6 stringers, segment 3 and 4 comprising of 4 stringer. All stringers in segments are welded on a pair of W 12 x 53 # beams with a wooden soffit deck panel bolted on mid section of them.
2. Welding K beam's brackets at North of E2 pier column.
3. Surveyors checked the exact location of every segment of stringers.
4. Tack welding of erected stringers to cap beams.
5. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep