

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No 558
 Project Work Day No. 768
 Date 06/23/2008
 Shift Hours Start 6:00 Stop 5:00
 Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			REG Time	Over Time							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
BERTH - 7													
1		Foreman	8	2								Terry Cronk	ABF
1		Pile driver	8									Henry Wheat	ABF
1		Pile Driver	8									Harry Wheat	ABF
1		Generator										25 KW	ABF
3		Welding Machine								1 Idle		lincoln	ABF
1		Air compressor								idle		Ingersol Rand	ABF
E2 - FOOTING													ABF
1		Foreman	8	2								Ben Neal	ABF
1		Pile Driver	8	2								Paul Paulk	ABF
1		Pile Driver	8	2								Ed Mendoza	ABF
1		Pile Driver	8	2								Jason Matlock	ABF
1		Surveyer	4									Terry Danis	ABF
1		Surveyer	4									Chris Roberts	ABF
1		Crane Operator	8	2								Kevin Fitzgerald	ABF
1		Oiler	8	2								Kevin Alger	ABF
1		Deck Engineer	8	2								Ryan Oku	ABF
1		D.B. Crane										Manitowoc	ABF
1		Skiff										Lobell	ABF
1		Manlift										Ginie	ABF
1		Flexy float											ABF
1		Barge											ABF
2		Welding Machine										Lincoln	ABF
2		Generator								1 idle		25 KW	ABF

Weather: Clear 70 F

Description of Operation:

Berth - 7

1. Cutting, fabrication and welding falsework deck support on stringers around the existing E2 pier column based on calculation and detail drawings in submittal ABF-SUB 000515 Rev 2.

E2 Footing

1. Welding gusset plate and angle iron stiffeners on W 12 x 53 # carrier beams.
2. Welding gusset plates and drilling holes to fix prefabricated wooden soffit decks on stringers at mid section.
3. Welding erected stringers to cap beams.
4. Surveyers marked the location of soffit deck panels on stringers.
5. Setting and bolt up soffit deck panels on stringers.
6. I worked 2 hours overtime.

→ These are not carrier beams but beams that are meant to keep a group of stringers (4,5,1) together against tipping, torsion

Additional Work on/off site:

Inspector:

Masoud Modanlou

Trans Engineer (C)/Asst. Struct. Rep