

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 560
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 770
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/25/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

**HOURS - ITEM NO.**

Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	REMARKS	
												Name	Contractor
		DB-5 Marine Barge	8										
		Superintendant	8									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8									Travis Logsdon	Traylor Dutra
		Pile Driver Journeyman	0									Ventura Ochoa	Traylor Dutra
		Pile driver Journeyman	0									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8									Adams Price	Traylor Dutra
		Operator	8									Joe Boracci	Traylor Dutra
		Pile driver Apprentice	0									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	0									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	0									Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8									Todd Labar	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


**Description of Operation:**

**Temporary Towers D- Setting Driving frame for the North side of T1**

Activities:

1. Office work:
  - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
  - DB # 5 crew set two driving frames for West and East.
  - Installed two B1 beams for West and East driving frames.
3. Overtime reason:
 

Worked two hours overtime to observe the construction operation because the contractor labors work overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep