

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No **561**
 Project Work Day No. **771**
 Date **06/26/2008**
 Shift Hours Start **6:00** Stop **5:00**
 Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			REG Time	Over Time							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1													
BERTH - 7													
1		Pile driver	8									Henry Wheat	ABF
1		Pile Driver	8									Harry Wheat	ABF
1		Pile Driver	8									Richard Yambao	
1		Generator										25 KW	ABF
3		Welding Machine								1 Idle		lincoln	ABF
1		Air compressor								idle		Ingersol Rand	ABF
E2 - FOOTING													ABF
1		Foreman	8	2								Ben Neal	ABF
1		Pile Driver	8	2								Paul Paulk	ABF
1		Pile Driver	8	2								Ed Mendoza	ABF
1		Pile Driver	8	2								Alen Briney	ABF
1		Pile Driver	8	2								Jason Matlock	ABF
1		Crane Operator	8	2								Kevin Fitzgerald	ABF
1		Oiler	8	2								Kevin Alger	ABF
1		Deck Engineer	8	2								Ryan Oku	ABF
1		D.B. Crane										Manitowoc	ABF
1		Skiff										Lobell	ABF
1		Manlift										Ginie	ABF
1		Flexy float											ABF
1		Barge											ABF
2		Welding Machine										Lincoln	ABF
2		Generator								1 idle		25 KW	ABF

Weather: Clear 60 F

Description of Operation:

Berth - 7

1. Cutting, fabrication and welding form supports for E2 cross beam.
2. Miscellaneous work.
3. I attended safety meeting at 8:00 am.

E2 Footing

1. Welding stringers to cap beams.
2. hoisting and placing carrier beam at North West of E2 falsework.
3. perparation work for ersion of stair tower.
4. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep