

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 562
Project Work Day No. 772
Date **06/27/2008**
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman											8	Terry Cronk	ABF to Pier 7
2	1	Pile Driver	8											Tony Crieghton	ABF
3	1	Pile Driver	8											George Mcneil	ABF
4	1	Laborer	8											Jose Molina	ABF
5	1	Laborer	8											Rickie Campos	ABF
6	1	Crane Operator	8											Dale Thomas	ABF
8	1	Pile Driver J/M	8											Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator	8											Douglas Greene	ABF
10	1	Pile Driver/Welder											8	Harry Wheat	ABF to Per 7
11	1	Elevator Operator	8											Howard Schroyer	ABF
12	1	Pile Driver	8											Nigel Lohse	ABF Foreman
13	1	Pile Driver												Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8											Paul Mason	ABF
15	1	Pile Driver	8											Andy Adam	ABF
16	1	Pile Driver	8											Kurt Chaffion	ABF
17	1	Pile Driver	8											Jesse Johnasen	ABF
18	1	Crane Operator	8											Jeff Scott	ABF new hire
19	1	Operator Apprentice/Forklift and Elevator	8											Scott Ross	ABF new hire
20	1	Iron worker												Tim Greenlee	ABF/RSC
	1	Liebeherr Crane LR 1300	8											330 T	ABF
	1	Manitower 4100 W											8	New crane	ABF, standby
	1	1 st Man Lift S-125													Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8												ABF
	1	Lincoln Vantage Welding M/C 768-50-4009													ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8												Hertz Rental
	1	MQ Power Generator 220	8												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8												ABF

REC'D 08 JUL 23 #005932

1	MQ Whisper Watt 7000 549-20-4007											8		ABF
1	MQ Whisper Watt 7000 549-20-4044											8		ABF
1	Ingersoll Rand Air compressor 20-2183											8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293											8		ABF
1	Ingersoll Rand Air Compressor 185R											8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297	8												ABF
1	Ingersoll Rand Flood Lights 536-40-6831													ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	8												ABF deck S-E
1	Genie 541-4000N Flood Lights 536-40-4839											8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843											8		ABF power
1	Genie 541-4000N Flood											8		ABF power
1	Genie 541-4000N Flood											8		ABF power
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	2												ABF
1	Elevator	8												ABF

Weather: Foggy and Hazy, wind low to high, High 70 F Low 53 F.

Description of Operation:

ABF continues working on the falsework for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues installing 4 x 6 stringer and plywood for the deck over the falsework posts and beams from F-17 to K-28 area of the S-E VOID area.

ABF started installing falsework posts in the N-E VOID area. They have installed posts at the following locations:

- F-11 to F-15
- G-11 to G-15
- H-11 to H-15
- K-11 to K-15

ABF is leveling these posts and making these plumb.

RSC was not seen working today.

ABF has positioned the new crane Manitower 4100W to the west of W2.

ABF is in the process of moving existing crane LR1300 for the Temporary Towers to the east of W2. It plans to do that over the weekend.

ABF has hired two new employees as the new crane operator and the oiler for the crane. These will operate the new crane.

Additional Work on/off site:


- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.

(c) A meeting was held at the job site from 11 AM to discuss the installation of ducts in and around the south pier cages.

- Some of the ducts were too much off their location and could easily be corrected by moving these laterally, sometimes by slight bending of the cage's vertical rebar.
- The meeting was attended by TY Lin, ABF, RSC and CT.
- RSC stated that they will try to correct it as much as possible. If there is any extra work involved, it will be paid by CT.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep