

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 565
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 775
Form HC-10A (Rev. 6/80)	04-0120F4	Date	06/30/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.

Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	REMARKS	
											Name	Contractor
		DB-5 Marine Barge	8									
		Superintendant	8								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8								Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8								Travis Logsdon	Traylor Dutra
		Pile Driver Journeyman	0									Traylor Dutra
		Pile driver Journeyman	0								Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8								Adams Price	Traylor Dutra
		Operator	8								Joe Boracci	Traylor Dutra
		Pile driver Apprentice	0								Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8								Manuel Rublenes	Traylor Dutra
		Pile driver Journeyman	8								Daxz Sweeney	Traylor Dutra
		Pile driver Journeyman	8								Devin Chatham	Traylor Dutra
		Pile driver Journeyman	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	0								Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8								Todd Labar	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- Driving frame installation for the North side of T1


Activities:

1. Office work:
  - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
  - BD # 5 crew installed handrail on North driving frame.
  - BD # 5 crew installed 4 @ BR 203A and one of BR 204.
  - There are a cut triangular shapes 25mmX200mm app. at eights 25mm rings at locations of D4-107, D3-104, D1-110 and D2-113.

3. Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep