

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 565
Project Work Day No. 775
Date 06/30/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							Name	Contractor
1	1	Gen. Foreman								8	Terry Cronk	ABF to Pier 7
2	1	Pile Driver	8								Tony Crieghton	ABF
3	1	Pile Driver	8								George Mcneil	ABF
4	1	Laborer	8								Jose Molina	ABF
5	1	Laborer	8								Rickie Campos	ABF
6	1	Crane Operator								8	Dale Thomas	ABF to Temp Towers
8	1	Pile Driver J/M	8								Audre Hudson	ABF
9	1	Operator Apprentice/Forklift and Elevator								8	Douglas Greene	ABF to Temp Towers
10	1	Pile Driver/Welder								8	Harry Wheat	ABF to Per 7
11	1	Elevator Operator	8								Howard Schroyer	ABF
12	1	Pile Driver	8								Nigel Lohse	ABF Foreman
13	1	Pile Driver									Terry Brown	ABF Gone for 2-3 months
14	1	Pile Driver	8								Paul Mason	ABF
15	1	Pile Driver	8								Andy Adam	ABF
16	1	Pile Driver	8								Kurt Chaffion	ABF
17	1	Pile Driver	8								Jesse Johnasen	ABF
18	1	Crane Operator	8								Jeff Scott	ABF new hire
19	1	Operator Apprentice/Forklift and Elevator	8								Scott Ross	ABF new hire
20	1	Iron worker									Tim Greenlee	ABF/RSC
	1	Liebeherr Crane LR 1300								8	330 T	ABF moved to Temp Towers
	1	Manitower 4100 W	8								New crane	ABF, standby
	1	1 st Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009										ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014								8		Hertz Rental, deck
	1	MQ Power Generator 220	8									ABF Main power

REC'D 08 JUL 22 4005935

- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity.
The rebar cages on the W3 are up.

Inspector:

Lalit Mathur dk myers Trans Engineer (D)/Asst. Struct. Rep