

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 566  
Project Work Day No. 776  
Date 07/01/2008  
Shift Hours Start 6:00 Stop 5:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time									IDLE OR DOWN	Name	Contractor
		<b>BERTH - 7</b>													
		Foreman	8												
1		Pile driver	8											Karl Nisley	ABF
1		Pile Driver	8											Henry Wheat	ABF
1		Pile Driver	8											Harry Wheat	ABF
1		Generator												Richard Yambao	ABF
3		Welding Machine												25 KW	ABF
1		Air compressor										1 Idle	lincoln	ABF	
		<b>E2 - FOOTING</b>										idle	Ingersol Rand	ABF	
		Foreman	8	2											ABF
		Pile Driver	8	2										Terry Cronk	ABF
		Pile Driver	8	2										Paul Paulk	ABF
		Pile Driver	8	2										Ed Mendoza	ABF
		Pile Driver	8	2										Alen Briney	ABF
		Crane Operator	8	2										Jason Matlock	ABF
		Oiler	8	2										Kevin Fitzgerald	ABF
		Deck Engineer	8	2										Kevin Alger	ABF
		Foreman	8	2										Ryan Oku	ABF
		Laborer	8	2										Cesar Miranda	Patent Co.
		Laborer	8	2										Meluin Moorhead	Patent Co.
		Laborer	8	2										Geu Gonzalez	Patent Co.
		Laborer	8	2										Juan argueta	Patent Co.
1		D.B. Crane												Martin Sandoual	Patent Co.
1		Skiff												Manitowoc	ABF
1		Manlift												Lobell	ABF
1		Flexy float												Ginie	ABF
1		Barge													ABF
2		Welding Machine													ABF
2		Generator											Lincoln	ABF	
													25 KW	ABF	

**Weather:** Clear 60 F

**Description of Operation:**

**Berth - 7**

1. Cutting, fabrication and welding form supports for E2 cross beam.
2. Welding W 36 X 320 beam to be used as support for temporary walkway brige between Skyway and E2 falsework soffit deck.
3. Miscellaneous work.

**E2 Footing**

1. Welding stringers to cap beams at North half of falsework.
2. Setting soffit deck timbers around the pirc column at E2 West.
3. Erection of stair tower from E2 footing to top of cross beam soffit deck continued today.
4. I worked 2 hours overtime.

✓  
P100

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep