

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 566
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 776
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/01/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		DB-5 Marine Barge	8											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Pile Driver Journeyman	0											Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Manuel Rublenes	Traylor Dutra
		Pile driver Journeyman	8	2									Daxz Sweeney	Traylor Dutra
		Pile driver Journeyman	8	2									Devin Chatham	Traylor Dutra
		Pile driver Journeyman	0										Steve Gordon	Traylor Dutra
		Pile driver Journeyman	0										Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Todd Labar	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

**Description of Operation:**

**Temporary Towers D- Driving frame installation for the North side of T1**


**Activities:**

1. Office work:
  - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
  - BD # 5 crew installed last four pieces of barcing BR203 and BR204.
  - Set top plate of T1.
  - Testing four bolts for each connection using Snap-on Torque wrench, Traylor Dutra Engineer-Jeremy Weist Bottom frame West side - two bolts failed tension test.
3. Overtime reason:

REC'D \*08 JUL -22 #005939

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep