

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 567

Project Work Day No. 777

Date 07/02/2008

Shift Hours Start 6:00 Stop 5:00

Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | |
|-------------------------|---------|-------------------------------------|----------|-----------|--|--|--|--|--------|--------------|----------------------------|
| EQUIPMENT AND/OR LABOR: | | | REG Time | Over Time | | | | | | IDLE OR DOWN | REMARKS |
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | |
| BERTH - 7 | | | | | | | | | | | |
| | | Foreman | 8 | | | | | | | | Karl Nisley ABF |
| 1 | | Pile driver | 8 | | | | | | | | Henry Wheat ABF |
| 1 | | Pile Driver | 8 | | | | | | | | Harry Wheat ABF |
| 1 | | Pile Driver | 8 | | | | | | | | Richard Yambao ABF |
| 1 | | Generator | | | | | | | | | 25 KW ABF |
| 3 | | Welding Machine | | | | | | | 1 Idle | | lincoln ABF |
| 1 | | Air compressor | | | | | | | idle | | Ingersol Rand ABF |
| E2 - FOOTING | | | | | | | | | | | ABF |
| 1 | | Foreman | 8 | 2 | | | | | | | Terry Cronk ABF |
| 1 | | Pile Driver | 8 | 2 | | | | | | | Paul Paulk ABF |
| 1 | | Pile Driver | 8 | 2 | | | | | | | Ed Mendoza ABF |
| 1 | | Pile Driver | 8 | 2 | | | | | | | Alen Briney ABF |
| 1 | | Pile Driver | 8 | 2 | | | | | | | Jason Matlock ABF |
| 1 | | apprentice | 8 | 2 | | | | | | | Garrieth Nelson |
| 1 | | Crane Operator | 8 | 2 | | | | | | | Kevin Fitzgerald ABF |
| 1 | | Oiler | 8 | 2 | | | | | | | Kevin Alger ABF |
| 1 | | Deck Engineer | 8 | 2 | | | | | | | Ryan Oku ABF |
| 1 | | Foreman | 8 | | | | | | | | Cesar Miranda Patent Co. |
| 1 | | Laborer | 8 | | | | | | | | Meluin Moorhead Patent Co. |
| 1 | | Laborer | 8 | | | | | | | | Geu Gonzalez Patent Co. |
| 1 | | Laborer | 8 | | | | | | | | Juan argueta Patent Co. |
| 1 | | Laborer | 8 | | | | | | | | Martin Sandoual Patent Co. |
| 1 | | D.B. Crane | | | | | | | | | Manitowoc ABF |
| 1 | | Skiff | | | | | | | | | Lobell ABF |
| 1 | | Manlift | | | | | | | | | Ginie ABF |
| 1 | | Flexy float | | | | | | | | | ABF |
| 1 | | Barge | | | | | | | | | ABF |
| 2 | | Welding Machine | | | | | | | | | Lincoln ABF |
| 2 | | Generator | | | | | | | | | 25 KW ABF |

Weather: Clear 62 F

Description of Operation:

Berth - 7

1. Cutting, fabrication and welding form supports for E2 cross beam.
2. Assembling of support frames with wooden form panel.
3. Welding W 36 X 320 beam to be used as support for temporary walkway brige between Skyway and E2 falsework soffit deck.

E2 Footing

1. Welding stringers to cap beams at North half of falsework.
2. Setting soffit deck timbers around the pire column at E2 West.
3. Erection of stair tower from E2 footing to top of cross beam soffit deck continued today.
4. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep