

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 568
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 778
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/03/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT						IDLE OR DOWN	Name Contractor	
											EQUIPMENT AND/OR LABOR:	
		See Gina' diary for labor and equipment of the day										


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- North side Piles Driving

Activities:

1. Office work:
  - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
  - 0815: vibrated pile (using APE 600 hammer) D4-106 from 24.75m to 30.00m (top of annulus is reference point).
  - 0930: vibrated pile D4-105 from 24.5m to 28.75m.
  - 1000: Vibrator was broken (jaw of hammer was broken)
  - Gina was on board for construction observation in the afternoon.
3. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep