

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No 568
 Project Work Day No. 778
 Date 07/03/2008
 Shift Hours Start 6:00 Stop 5:00
 Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time										Name	Contractor
		1													
		BERTH - 7													
		Foreman	8											Karl Nisley	ABF
	1	Pile Driver	8											Harry Wheat	ABF
	1	Pile Driver	8											Richard Yambao	ABF
	1	Generator												25 KW	ABF
	3	Welding Machine										1 Idle		lincoln	ABF
	1	Air compressor												Ingersol Rand	ABF
		E2 - FOOTING													ABF
	1	Foreman	8											Terry Cronk	ABF
	1	Pile Driver	8											Paul Paulk	ABF
	1	Pile Driver	8											Ed Mendoza	ABF
	1	Pile Driver	8											Alen Briney	ABF
	1	Pile Driver	8											Jason Matlock	ABF
	1	apprentice	8											Garrieth Nelson	
	1	Crane Operator	8											Kevin Fitzgerald	ABF
	1	Oiler	8											Kevin Alger	ABF
	1	Deck Engineer	8											Ryan Oku	ABF
	1	D.B. Crane												Manitowoc	ABF
	1	Skiff												Lobell	ABF
	1	Manlift												Ginie	ABF
	1	Flexy float													ABF
	1	Barge													ABF
	2	Welding Machine												Lincoln	ABF
	2	Generator										1 idle		25 KW	ABF

Weather: Clear 62 F

Description of Operation:

Berth - 7

1. Cutting, fabrication and welding form supports for E2 cross beam.
2. Assembling of support frames with wooden form panel for E2 cross beam.
3. Welding W 36 X 320 beam to be used as support for temporary walkway brige between Skyway and E2 falsework soffit deck.

E2 Footing

1. Welding stringers to cap beams at North half of falsework.
2. Welding short stringers around North pier column to carrier beams.
3. Setting soffit deck timbers around the pier column at E2 West..
4. I worked 1 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep