

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 573
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 783
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/08/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		DB-5 Marine Barge	8											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	2									Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2									Craig Brewer	Traylor Dutra
		Pile driver Journeyman	8	2									Todd Labar	Traylor Dutra


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:
Temporary Towers D- North side Piles Driving

Activities:

- Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
- Field work:
 - Manuel A Reys - Geotech Engineer from Klom Crippen Berger - was present for pile driving monitoring.
 - DB # 5 crew repaired and safety inspection for crane operation in early morning due to whipped line broken down yesterday.
 - DB5 crew drove six piles today: 4 piles w/o PDA and two piles with PDA testing by Mike Holloway from Insitu Tech.
- Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep