

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **573**
Project Work Day No. **783**
Date **07/08/2008**
Shift Hours Start **6:00** Stop **5:00**
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			REG Time	Over Time							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1													
BERTH - 7													
		Foreman	8									Karl Nisley	ABF
1		Pile Driver	8									Harry Wheat	ABF
1		Pile Driver	8									Richard Yambao	ABF
1		Generator										25 KW	ABF
3		Welding Machine								1 Idle		lincoln	ABF
1		Air compressor										Ingersol Rand	ABF
E2 - FOOTING													ABF
1		Foreman	8	2								Terry Cronk	ABF
1		Pile Driver	8	2								Paul Paulk	ABF
1		Pile Driver	8	2								Ed Mendoza	ABF
1		Pile Driver	8	2								Alen Briney	ABF
1		Pile Driver	8	2								Jason Matlock	ABF
1		apprentice	8	2								Garrieth Nelson	ABF
1		Crane Operator	8	2								Kevin Fitzgerald	ABF
1		Oiler	8	2								Kevin Alger	ABF
1		Deck Engineer	8	2								Ryan Oku	ABF
1		Surveyer	4									Terry Danis	ABF
1		Surveyer	4									Chris Roberts	ABF
1		D.B. Crane										Manitowoc	ABF
1		Skiff										Lobell	ABF
1		Manlift										Ginie	ABF
1		Flexy float											ABF
1		Barge											ABF
2		Welding Machine										Lincoln	ABF
2		Generator								1 idle		25 KW	ABF

Weather: Clear 78 F

Description of Operation:

Berth – 7

1. Cutting, fabrication and welding form supports for E2 cross beam.
2. Assembling of support frames with wooden side form panels for E2 cross beam.

E2 Footing

1. Welding stringers to cap beams at mid section of falsework.
2. Welding HSS 6"x 4" x 1/4" to stringers according to detail 3/mp falsework drawings.
3. Setting guard rail on North side of soffit deck.
4. Setting soffit deck timbers and plywoods around the pile column at E2 West.
5. Surveyers checked soffit deck elevation with level instrument and the reading was about 10mm less than the previous reading by total station.
6. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep