

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 574
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 784
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/09/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.										REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT					IDLE OR DOWN	Name Contractor	

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

**Description of Operation:**


**Temporary Towers D- North side / Piles Driving**

Activities:

1. Office work:
  - Review plans, special provisions and ABF submittals for Temporary towers F and G
2. Field work:
  - DB # 5 crew continued driven piles for TTD North piles D101 and 103 with PDA testing from Mike Holloway.
  - Manuel A Reys - Geotech Engineer from Klohn Crippen Berger- was present for monitoring the pile driving operation.
  - Phil Thorson from SRS was present for mammal monitoring.
  - DB # 5 crew moved the barge to TTD South in the afternoon and restricked pile D106 with PDA monitoring from Mike Halaway: the blowcounts were found 5,5,7,9,10,13 per 25 mm.

Overtime reason:

Worked two hours overtime for construction observation because contractor worked overtime.

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep