

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 574
Project Work Day No. 784
Date 07/09/2008
Shift Hours Start 6:00 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time						IDLE OR DOWN	Name	Contractor
EQUIPMENT AND/OR LABOR:												
		1										
		BERTH - 7										
		Foreman	8								Karl Nisley	ABF
1		Pile Driver	8								Harry Wheat	ABF
1		Pile Driver	8								Richard Yambao	ABF
1		Generator									25 KW	ABF
3		Welding Machine								1 Idle	lincoln	ABF
1		Air compressor									Ingersol Rand	ABF
		E2 - FOOTING										ABF
1		Foreman	8	2							Terry Cronk	ABF
1		Pile Driver	8	2							Paul Paulk	ABF
1		Pile Driver	8	2							Ed Mendoza	ABF
1		Pile Driver	8	2							Alen Briney	ABF
1		Pile Driver	8	2							Jason Matlock	ABF
1		apprentice	8	2							Garrieth Nelson	
1		Crane Operator	8	2							Kevin Fitzgerald	ABF
1		Oiler	8	2							Kevin Alger	ABF
1		Deck Engineer	8	2							Ryan Oku	ABF
1		D.B. Crane									Manitowoc	ABF
1		Skiff									Lobell	ABF
1		Manlift									Ginie	ABF
1		Flexy float										ABF
1		Barge										ABF
2		Welding Machine									Lincoln	ABF
2		Generator								1 idle	25 KW	ABF

Weather: Clear 84 F

Description of Operation:

Berth – 7

1. Cutting, fabrication and welding form supports for E2 cross beam.
2. Assembling of support frames with wooden side form panels for E2 cross beam.
3. I attended Team Concrete meeting at 8.00 am.

E2 Footing

1. Welding stringers to cap beams at mid section of falsework.
2. Welding HSS 6"x 4" x 1/4" to stringers according to detail 3/mp falsework drawings.
3. Setting guard rails at West side of soffit deck.
4. Setting soffit deck (timbers and ply woods) around the pier column at E2 West.
5. I worked 2 hours overtime.

Additional Work on/off site:.

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep