

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No 575
 Project Work Day No. 785
 Date 07/10/2008
 Shift Hours Start 6:00 Stop 5:00
 Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			REG Time	Over Time							IDLE OR DOWN	REMARKS
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										
BERTH - 7												
		Foreman	8									Karl Nisley ABF
1		Pile Driver	8									Harry Wheat ABF
1		Pile Driver	8									Richard Yambao ABF
1		Generator										25 KW ABF
3		Welding Machine							1 Idle			lincoln ABF
1		Air compressor										Ingersol Rand ABF
E2 - FOOTING												ABF
1		Foreman	8	2								Terry Cronk ABF
1		Pile Driver	8	2								Paul Paulk ABF
1		Pile Driver	8	2								Ed Mendoza ABF
1		Pile Driver	8	2								Alen Briney ABF
1		Pile Driver	8	2								Jason Matlock ABF
1		apprentice	8	2								Garrieth Nelson
1		Crane Operator	8	2								Kevin Fitzgerald ABF
1		Oiler	8	2								Kevin Alger ABF
1		Deck Engineer	8	2								Ryan Oku ABF
1		D.B. Crane										Manitowoc ABF
1		Skiff										Lobell ABF
1		Manlift										Ginie ABF
1		Flexy float										ABF
1		Barge										ABF
2		Welding Machine										Lincoln ABF
2		Generator							1 idle			25 KW ABF

Weather: Clear 84 F

Description of Operation:

Berth – 7

1. Cutting, fabrication and welding form supports for E2 cross beam.
2. Assembling of support frams with wooden side form panels for E2 cross beam.
3. I attended safety meeting at 8.00 am.

E2 Footing

1. Welding stringers to cap beams at mid section of falsework.
2. Welding HSS 6"x 4" x ¼" to stringers according to detail 3/mp falsework drawings.
3. Setting guard rails at West side of soffit deck.
4. Setting soffit deck (timbers and ply woods) around the pier column at E2 West.
5. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep