

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 579
Project Work Day No. 789
Date **07/14/2008**
Shift Hours Start 6:30 Stop 5:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	10									Terry Cronk	ABF
2	1	Pile Driver	10									Tony Crieghton	ABF I
3	1	Pile Driver	10									George Mcneil	ABF
4	1	Laborer	10									Jose Molina	ABF
5	1	Laborer	10									Rickie Campos	ABF
6	1	Pile Driver J/M	10									Audre Hudson	ABF
7	1	Pile Driver/Welder	10									Henry Wheat	ABF
8	1	Elevator Operator	10									Howard Schroyer	ABF
9	1	Pile Driver	10									Nigel Lohse	ABF Foreman
10	1	Pile Driver	10									Paul Mason	ABF
11	1	Pile Driver	10									Andy Adam	ABF
12	1	Pile Driver	10									Kurt Chaffion	ABF
13	1	Pile Driver	10									Jesse Johnasen	ABF
14	1	Crane Operator	10									Jeff Scott	ABF
15	1	Operator Apprentice/oiler	10									Scott Ross	ABF
16	1	Pile Driver									8	Albansi	ABF off
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	10									New crane	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8										Hertz Rental, deck
	1	MQ Power Generator 220	10										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF
	1	MQ Whisper Watt 7000 549-20-4007									8		ABF
	1	MQ Whisper Watt 7000 549-20-4044									8		ABF
	1	Ingersoll Rand Air compressor 20-2183									8		ABF central

1	Ingersoll Rand Air Compressor 006-18-4293											8		ABF
1	Ingersoll Rand Air Compressor 185R											8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297											8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831											8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044											8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839											8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843											8		ABF power
1	Genie 541-4000N Flood											8		ABF power
1	Genie 541-4000N Flood											8		ABF power
1	Forklift Hertz Rental 544D-10	8												ABF
1	Pickup	2												ABF
1	Elevator	10												ABF

Weather: Cludy/foggy, Sunny later, wind low to high, High 65 F Low 58 F.

Description of Operation:

ABF continues working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF completed decking on the flat area of the N-E VOID.

Terry went to Pier 7 in the afternoon.

ABF starting adding posts on the S-W VOID area. Following posts were added:

- E-17 to E-20 (4 post bent)
- D-17 to D-20 (4 post bent)
- C-16 to C-20 (5 post bent)

ABF continues working on the Access to the top of the Bent Cap from the new short Stair Tower on the west side.

RSC was correcting the ducts' profiles in the south cages per SDI.

RSC started installing #36 rebars through north pier cages.

RSC is using the LR 1300 crane and its operator to bring rebars which are stored on the east-south side of the W2.

ABF/RSC received a truck load of #36 Rebars at 9 AM. Shipping order No N10922, total weight 11,046 KG.

All Flagging was done by CC Myers.

Matt and David worked late.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- (c) Attended Gil's staff meeting at 8 AM. Following people attended the meeting: Gil, David Chung, Art, Jason, Lalit, Song, Ali, Matt & David Bradd. Damon Brown, Thahn and Gina joined the meeting after attending the Make-up Safety Meeting.

Gil emphasized that the space inside the VOID area formwork is considered as confined space and we should follow the procedures for that.

As of now W2 3rd pour is scheduled for Aug 24 and E2 pour is scheduled for October-Novemebr.

The Temp. tower D's piles are being re-tapped.

Temp. Tower A-west and B-west should start arriving at the site Tuesday 7/15/08.

Temp. tower C may start July 20th or 21st.

Inspector:

Lalit Mathur



Trans Engineer (D)/Asst. Struct. Rep