

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 580
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 790
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/15/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:			Regular	OT						IDLE OR DOWN	REMARKS
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)									
		See Gina's diary for labors and equipment of the day									Name Contractor


Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

Description of Operation:

Temporary Towers D- North side Piles Driving

Activities:

1. Office work:
 - Review plans, special provisions and ABF submittals for Temporary towers F and G
 - Summary pile driving records.
 - 1300 weekly construction meeting with ABF: one safety issue related to crane BD # 5 has broken down two times within three weeks (06/16, 07/03) has been mentioned in the meeting, Caltrans requested ABF to review crane certification requirement regarding replacement parts of the whip line function before the crane resumed the operation.
2. Field work:
 - No field work today.
3. Overtime reason:

Thanh V Le  Trans Engineer (D)/Asst. Struct. Rep