

OKms

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 581
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 781
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/16/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1200

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equ. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34S1 – Cutting Vertical Bar	CCO 34S1 – Survey PT Ducts									IDLE OR DOWN	Name	Contractor
		Regional Steel														
1	1	General Foreman	6.5												Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0												Bell, Joe	RSC
3	1	Foreman	0												Greenlee, Tim	RSC
4	1	Ironworker	6.5												Ortiz, Lucino	RSC
5	1	Ironworker	0												Garnita, Alejandro	RSC
6	1	Ironworker	0												Quiroz, Fermin	RSC
7	1	Ironworker	0												Arroyo, Fidel	RSC
8	1	Ironworker	0												Enrique, Jose	RSC
9	1	Ironworker	6.5												Franco, Jose	RSC
10	1	Ironworker	6.5												Quiroz, Victor	RSC

Weather: Overcast (am), partly cloudy (pm), mild, breezy, dry soil, Hi 77 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- RSC continues to raise vertical candy canes to 55mm below top of concrete in south transverse wall. I am not aware of how RSC determined the proper elevation for the bars.

NOTES:

RSC does not have the use of ABF's crane therefore cannot work on L & T bars.
RSC left early today.

Office

P.Gagnier

REC'D *08 JUL-22 #005972

- Wrote diaries.
- Attended weekly concrete meeting with ABF & TYLin.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep