

OK 2

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **7/17/08**

NIGHTWORK **THURSDAY**

Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 6:30 Stop 17:00

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: W2 Cap Beam	7-day const. cal.: 582	Weather: overcast AM/clear PM
Remark: lost deck	Project work day: 792	Hi 64F/ Lo 58F

Description of Operation:
ABF - continues to build lost deck in southwest void
RPS - resume placing T&L bars in W2W column region.

HOURS - ITEM NO.							CONTRACTORS		
ITEM NO. >>	38	48	133				Prime	American Bridge / Fluor JV	(P)
							Sub #1	Regional	(1)
							Sub #2		(2)
							Sub #3		(3)
							Sub #4		(4)
							Sub #5		(5)
EQUIPMENT AND/OR LABOR:							REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	RT	RT	< RT/OT	Name	Classification	Prime / Sub

For equipment and personnel hours, please see LALIT MATHUR'S diaries.

checked monthly estimate quantity #48 Bar steel reinforcing (bridge)

ABF continued to form the lost deck in the southwest void. They worked on the perimeter supports and securing them.

RPS resumed ironwork. They placed T&L bars in the W2W column.

Matt (CT) and I set several benchmarks around W2E and W2W cages in preparation for the current benchmarks within the void area being covered up and becoming inaccessible. We checked each other's grades on either side.



Materials:

ABF - 10 hr shifts continue

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 2.0	INSPECTION

REC'D 08 JUL 22 11005974

[Signature]
DAVID CHUNG

TE/CT
Title