

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 583
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 793
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/18/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

		HOURS - ITEM NO.									
EQUIPMENT AND/OR LABOR:		Regular	OT						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN									DESCRIPTION (Of Equipment or Labor)	Name
		Big Digger Marine barge	8								
		Superintendant	0							Terry Murray	Traylor Dutra
		Pile driver Journeyman	8							Douglas Brewer	Traylor Dutra
		Pile driver Journeyman	8							Robert Utley	Traylor Dutra
		Pile driver Journeyman	8							Travis Logsdon	Traylor Dutra
		Pile driver Journeyman	8							Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	0							Adams Price	Traylor Dutra
		Operator	0							Joe Boracci	Traylor Dutra
		Pile driver Apprentice	8							Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8							Kurt Dillard	Traylor Dutra
		Operator	8							Bud Germany	Traylor Dutra
		Pile driver Journeyman	0							Steve Gordon	Traylor Dutra
		Pile driver Journeyman	0							Craig Brewer	Traylor Dutra
		Pile driver Journeyman	0							Todd Labar	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


Description of Operation:

Temporary Towers D- North side Piles Driving

Activities:

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTD
2. Field work:
  - Big Digger crew installed four B300A and one B301A beams at the South face of the driving frame.
  - Big Digger crew installed four B300A and one B301A beams at the North face of the driving frame.
  - Maintenance and house keeping work.

3. Overtime reason:

4.  Thanh V Le Trans-Engineer (D)/Asst. Struct. Rep