

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 583  
Project Work Day No. 793  
Date 07/18/2008  
Shift Hours Start 6:30 Stop 5:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	10										Terry Cronk	ABF
2	1	Pile Driver	10										Tony Crieghton	ABF
3	1	Pile Driver	10										George Mcneil	ABF
4	1	Laborer	10										Jose Molina	ABF
5	1	Laborer	6										Rickie Campos	ABF late
6	1	Pile Driver J/M	8										Audre Hudson	ABF left early
7	1	Pile Driver/Welder	10										Henry Wheat	ABF
8	1	Elevator Operator	10										Howard Schroyer	ABF
9	1	Pile Driver	10										Nigel Lohse	ABF Foreman
10	1	Pile Driver	10										Paul Mason	ABF
11	1	Pile Driver	10										Andy Adam	ABF
12	1	Pile Driver	10										Kurt Chaffion	ABF
13	1	Pile Driver	10										Jesse Johnasen	ABF
14	1	Crane Operator	10										Jeff Scott	ABF
15	1	Operator Apprentice/oiler	10										Scott Ross	ABF
16	1	Pile Driver	10										Albansi	ABF
		Iron workers											Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	10										New crane	ABF
	1	1 <sup>st</sup> Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	10											Hertz Rental, deck
	1	MQ Power Generator 220	10											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	10											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007									8			ABF
	1	MQ Whisper Watt 7000 549-20-4044									8			ABF
	1	Ingersoll Rand Air compressor 20-2183									8			ABF central

1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	10											ABF

**Weather:** Cludy/foggy, Sunny later, wind low to high, High 64 F Low 55 F.

**Description of Operation:**

ABF continues working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

ABF continues working on the post-bents on the S-W VOID area:

- ABF has aligning all posts and bents from A21 to A30 and B21 to B30.
- ABF has added 4x6 joists on the flat area and almost 50% of the bottom sloped area.

RSC was correcting the ducts' profiles in the north cages per SDI.


RSC is correcting the top elevations of rebars.

Lalit and Ron worked late.

**Additional Work on/off site:**

- The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- ABF continues assembling Temporary Tower A-west column bents.
- Checked the parking spaces in the employees parking area. There was no parking spot left. People were parking in the unmarked location. Three private vehicles were parked outside the CT office trailer earlier this morning.
- Attended Multi-Project Coordination Meeting at 10 AM along with Gary Pursell & Mike Forner. The question of insufficient parking came up. It was agreed that contractor's employees can continue parking at the CT parking spaces if no other parking is available.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep