

AKM

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 583
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 783
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/18/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equ Ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34\$1 – Cutting Vertical Bar	CCO 34\$1 – Survey PT Ducts								IDLE OR DOWN	Name	Contractor
		Regional Steel													
1	1	General Foreman	8											Bobnaes, Bob	RSC
2	1	Assistant General Foreman	0											Bell, Joe	RSC
3	1	Foreman	8											Greenlee, Tim	RSC
4	1	Ironworker	8											Ortiz, Lucino	RSC
5	1	Ironworker	0											Garnita, Alejandro	RSC
6	1	Ironworker	0											Quiroz, Fermin	RSC
7	1	Ironworker	0											Arroyo, Fidel	RSC
8	1	Ironworker	0											Enrique, Jose	RSC
9	1	Ironworker	8											Franco, Jose	RSC
10	1	Ironworker	8											Quiroz, Victor	RSC

Weather: Overcast (am), partly cloudy (pm), mild, breezy, dry soil, Hi 77 F Lo 60 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Finished L bars in WSE & WSW
- Installed T bars between columns WSW & WSE – WNW & WNE.

NOTES:

- B. Bognaes intends to order #25L5L0x, sheet 478R1 with 406 development length. I am waiting to hear from TYLin – they have been request to provide manual name that requires development length of

REC'D 08 JUL 22 1005500


800mm per A. Sanjines. I sent an email requesting information on 7/16/08 to Andrew Baumberger. In addition I have left 2 messages with A. Sanjines.

Office

- Wrote diaries.
- Check email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to read 'D. Gagnier', is written over a horizontal line. The signature is stylized and includes a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep