

X/ky

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 586
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 786
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/21/2008

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equ ip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)	Item 48 - Bar Reinforcing Steel (Bridge)	CCO 34S1 - Cutting Vertical Bar	CCO 34S1 - Survey PT Ducts									IDLE OR DOWN	Name	Contractor
1	1	General Foreman	8												Bognaes, Bob	RSC
2	1	Assistant General Foreman	0												Bell, Joe	RSC
3	1	Foreman	8												Greenlee, Tim	RSC
4	1	Ironworker	8												Ortiz, Lucino	RSC
5	1	Ironworker	0												Garnita, Alejandro	RSC
6	1	Ironworker	0												Quiroz, Fermin	RSC
7	1	Ironworker	0												Arroyo, Fidel	RSC
8	1	Ironworker	0												Enrique, Jose	RSC
9	1	Ironworker	8												Franco, Jose	RSC
10	1	Ironworker	8												Quiroz, Victor	RSC

Weather: Overcast (am), partly cloudy (pm), mild, breezy, dry soil, Hi 66 F Lo 52 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.
- 2 OT Hour Activities \* Continue to erect falsework form bents in northwest void quadrant.

Daily for Regional Steel

- Finish building northwest wall to mass concrete. ABF closed up the access opening.
- T. Greenlee & B. Bognaes are marking vertical t-heads and candy canes embedded in concrete at the wrong elevation per RFI 1437R00.
- Started to install the L bars between WSE/WNE and WSW/WWN.

NOTES:

REC'D 08 JUL-22 #005981


- B. Bognaes is not sure if RSC will cut and splice the vertical candy canes and t-heads embedded in concrete at the wrong elevation prior to building the bottom and top mats or after. I reminded him the splices require a minimum of 2 ties.
- Work 2 hours OT to cover ABF fieldwork.

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Check email.

**Inspector:**

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep



Northwest wall.