

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 565 to 569	DATE: 6/30/08 to 7/04/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 6/30/2008 0800-1630 = 8 hrs

- Finished last week's diary.
- Sent transformer info I examined last week to PB and TYLin based upon last week's MEP meeting.
- Sent e-mail to ABF requesting the status of the CCO 59 table and unit prices.
- Worked on Concurrence Memo's 68 & 91.
- Resent CCO 58 to DO for HQ ATP after fixing some typos.
- Dropped off CM's 36S1 and 38S1 for signatures.
- Revised CCO 53 per new spec changes from Brian Boal.
- Received Ken Terpstra's concurrence for CCO's 44, 56 and 58.

Tuesday: 7/01/2008 0800-1630 = 8 hrs

- Received HQ I&A for CCO 58.
- CCO 36S1 CM signatures completed.
- Had ABF-CT CCO meeting. Discussed only CCO 59 today because Sam had to go to a safety class. Will finish tomorrow. In this CCO 59 meeting, Bill Shedd, Gary Pursell, Mike Travis, Chris Bauchau (ABF) and others from ABF attended the meeting. Because 80% of the plates are cut (per ABF), the hole penetrations shown on the "PL" sheets did not make it to the sub-assembly and assembly drawings. ABF to contact ZPMC to find what location we can start having the hole penetrations into the assembly drawings.
- Received HQ I&A for CCO 5S1. Got CCO package approved by the RE. Sent ABF their wet-signature copy and George to send CCO package to the DO for processing.
- Sent CCO 60 to ABF for signature.
- Revised CCO 53.
- Sent RFI-CCO Hopper Reports for CCO 63, 64 & 65 to Mark Woods for review. James (TYLin) would like a list of RFI's for these CCO's so they can finalize the work on these three CCO's.

Wednesday: 7/02/2008 0800-1630 = 8 hrs



- Continued ABF-CT CCO meeting in the morning. See Contractor CCO Summary Report for more info.
- Wrote draft CCO 67 with plan sheets for a second template. Wrote ATP letter for this work and actioned Mark Vilcheck and Mark Wood's for their input.
- Updated Contractor CCO Summary Report based on today's meeting and sent it to Sam's group for their use.
- Resent CCO 36S1 package to ABF for review (via e-mail). Same e-mail was sent to ABF on 6/17/08.
- Continued to send CCO 38S1 CM around for signatures.
- Wrote ATP letter for CCO 25S1 with draft CCO and plan sheets.

Thursday: 7/03/2008 Vacation = 8 hrs

- Took vacation today.

Friday: 7/04/2008 Holiday = 8 hrs

- 4th of July Holiday.

SIGNATURE 	REC'D *08 AUG-04 #006020 Scott Fabel, P.E.	TITLE Consultant Engineer, SAS	
--	--	--	---