

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 572 to 576	DATE: 7/07/08 to 7/11/08	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

- Monday: 7/07/2008 0800-1630 = 8 hrs
- Worked Finished last week's diary.
 - Updated CCO logs.
 - Updated RFI-CCO Hopper with Mark Woods comment for CCOs 63, 64 & 65.
 - Sent latest RFI-CCO Hopper to the designers for CCOs 63, 64 & 65.
 - Finalized CCO 67 ATP for second template. Got Mark Wood's approval. Sent to Management for signature.
 - Assigned RFI 1378 to CCO 86S1.
 - Sent RFI-CCO Hopper Report for CCO 62 to Mark Woods for review. TYLin was copied, for they want a list for this CCO as well.
 - Per Gary Purcell's e-mail, got the revised CCO 36 package ready for signature.
- Tuesday: 7/08/2008 0800-1630 = 8 hrs
- 4 hr Marine Safety Class.
 - Wrote CCO 88 Response (draft) letter.
 - Inserted CCO 67 sheets into the PMIV Plan Sheet Library.
 - Wrote CCO 91 broadband cable ATP letter.
- Wednesday: 7/09/2008 0800-1830 = 8 + 2 OT hrs
- Reviewed PMIV action items.
 - Updated CCO log with current PMIV activities.
 - Had internal CCO meeting in the afternoon.
 - Worked late on Transmittals 370 & 371 to ABF for CCOs 37 & 67.
 - Worked on RFI 1391 and 1417R1 with Brian's group.
- Thursday: 7/10/2008 0800-1800 = 8 + 1.5 OT hrs
- Safety meeting in the morning.
 - Worked on backup info for paint spec change CCO.
 - Updated CCO log and sent latest log internally to CT Senior staff and SAS Team China.
 - Sent CCO 36 (revised) to ABF for signature.
 - Received original CCO 77 back from ABF due to rescoping of work.
- Friday: 7/11/2008 0800-1030 = 2.5 hrs
Vacation = 5.5 hrs
- Received plan sheets for CCO 66 & 67.
 - MEP meeting in the morning.
 - Took vacation the rest of the day.

SIGNATURE

Scott Fabel, P.E.

Consultant Engineer, SAS

07/17/08