

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 579 to 583	DATE: 7/14/08 to 7/18/08	S <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA	
WEATHER: (NA – See Weekly Statement of Working Days)		

Monday: 7/14/2008 0800-1630 = 8 hrs
 • Worked on CCOs 42S1, 43, 44, 66, 68 and 68 throughout the day.

Tuesday: 7/15/2008 0800-1630 = 8 hrs
 • Had ABF-CT CCO meeting in the morning. See CCO Log for info.
 • Drafted CCO 44 ATP letter. Went over the 2 missing plan sheets needed from TYLin with Sandy and Mike. Reviewed RFI's on these sheets and updated PMIV.

Wednesday: 7/16/2008 0830-1800 = 8 + 1 OT hrs
 • Logged Concurrence Memo for CCO 74 as complete.
 • Went over MEP CCO status with George since he's been working on the piazza this week and last.
 • Wrote CCO 91 CM.
 • Completed notes to ABF/CT CCO meeting and sent it to the various participants.
 • Worked on CCO 94 CM.
 • Worked late on CCO 36 unilateral CCO.

Thursday: 7/17/2008 0800-1630 = 8 hrs
 • Received last 2 plan sheets from TYLin for CCO 44.
 • Wrote CCO 44 ATP letter and sent it to ABF with a transmittal through PMIV for the plan sheet library as well.
 • Continued to work on CCO 94 CM.

Friday: 7/18/2008 0800-1630 = 8 hrs
 • MEP meeting in the morning.
 • Modified CCO 94 CM language.
 • Had CCO 72 RFI-CCO Hopper meeting in the afternoon and reviewed RFIs in the CCO.

SIGNATURE

REC'D '08 AUG 04 11:06:03
Scott Fabel, P.E.

Consultant Engineer, SAS