

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT</p> <p>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:			DATE:	07/14/08 To 07/18/08		<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR:	579 to 583		TEMPERATURE:	MIN; NA	MAX;	NA
	START; 07:00	STOP; 15:30				
WEATHER:	(NA – See Weekly Statement of Working Days)					

Monday: 7/14/08

- Came early today to take care of Piazza phase 2 construction work.
- FOCON started work on providing the water line. Plumber tapped into 1 1/2" brass water line under the SAS building and provided 2 hose bibs at the piazza area. 3/4" PVC pipe drainage lines were put in place and connected to planters. FOCON crew started drilling the main drainage hole into the ground. Stayed late with the Contractor doing the work.
- I started laying out the irrigation system after FOCON provided all needed piping materials.
- Sent CT comments on CCO 72 (Cable Electrical) to TYLin for an update.

Tuesday: 7/15/08

- Supervised the construction work done by FOCON at the Piazza area and finished the irrigation system to the 9 planters. Installed 2 separate timers and sprayers to cover all planters with equal quantity of water.
- FOCON continued work on the drainage line and drainage hole. We encountered 2 lifts of AC while drilling and needed to drill deeper than anticipated. At the end of the day drainage hole was deep enough and working. Hole was capped and ditch covered with concrete and a sealer coat. Site was cleared and washed with water pressure washer. Stayed late with the Contractor doing the work.

Wednesday: 7/16/08

- FOCON worked couple hours today to finish the seal coat at the tree side and finish cleaning.
- Received from TYLin new documents to CCO's 63, 64 & 67. Copied to files.
- Received from PB new documents to CCO's 42S1, 43 & 74. Copied to files.
- Updated CCO-log to reflect Designers new submittals.
- Covered with Darryl Schram and Scott Fabel the work in progress and the PIAZZA project.

Thursday: 7/17/08

- Worked on the sketch package that came from TYLin. Prepared copied for distribution at the Seniors meeting today, per Darryl Schram.
- Covered with Sandra Michelotti and Sam Patel the Spec change under CCO 42S1. This was omitted from PB submittal for CCO 42S1.
- Conveyed to Nick King of PB CO 42S1 spec change that was omitted from PB submittal for correction.

Friday: 7/18/08

- Participated the MEP CCO meeting.
- Participated the MEP CCO 72 (Cable Electrical) internal CCO-RFI meeting.
- Reviewed with Mike Steel of FOCON the Piazza project work and invoice details. Made some comments and invoice will be revised and resubmitted.
- Covered with Darryl Schram the work in progress and new sketch package from TYLin.

SIGNATURE		TITLE	(George Boughosn) AUG-04 #005034 Office Engineer, SAS 
-----------	---	-------	---