

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	586 to 590			DATE:	07/21/08 To 07/25/08		<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; 07:00	STOP; 15:30		TEMPERATURE:	MIN; NA	MAX; NA	
WEATHER:	(NA – See Weekly Statement of Working Days)						

Monday: 7/21/08

- Completed and filed my ARE diaries of last week.
- At Darryl Schram request, assigned CCR numbers to the new "ATP" sketch package from TYLin, in order to track changes until they are issued under a Change Order.
- Participated in the MEP CCO 72 (Cable Electrical) internal CCO-RFI meeting with PB. Requested from PB the inclusion of plan sheets 142R2 and 212R2 as a CCO 72 sheets and not as "for reference only".
- Received from PB a revised cover sheet for CCO 43, which includes a specification change.

Tuesday: 7/22/08

- Received from Roberto Borja the CCO expenditures to 7/20 Estimate. Conveyed information to the CCO log and updated expended amount to date.
- Started gathering information needed for the monthly project cost report (Pochana).
- Established new CCO files and binders for CCO' s 95, 96 & 97.
- Received FOCON invoice for the Piazza landscape work done. Invoice was checked, corrected and approved for processing.

Wednesday: 7/23/08

- Worked on the monthly project cost report (Pochana).
- At Darryl Schram request, Updated supplemental funds report and allocated some funds to new CCO' s.
- Received from TYLin an e-mail reply to CT comments on CCO 72 (Cable Electrical). New updates coming.
- Updated CCO-log and prepared prints for the internal CCO-meeting today.
- Covered with Darryl Schram and Scott Fabel the work in progress.

Thursday: 7/24/08

- Attended the Bi-weekly safety meeting today.
- Attended the Bi-weekly SAS all staff meeting today.
- Finalized the monthly project cost report (Pochana) and forwarded to Darryl Schram for action.
- Received from PB a new update to CCO 42S1. A new RFI-1439 has been added to the CCO package.

Friday: 7/25/08

- Participated in the MEP CCO meeting at the WDC. Made clear to PB that CCO 72 sheets that are given "for reference only", need to be issued as CCO sheets.
- Covered with Grady hart and Roman Granados CCO 44 scope and the included RFI' s.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Worked with Scott Fabel and Bob Brignano on TYLin sketch package in an effort to issue an ATP to the "Bikepath Details" under CCO 99.

SIGNATURE	TITLE
	(George Boughosn) #006038 Office Engineer, SAS