

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-104

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of May 26, 2008

Monday, May 26, 2008

Holiday – Memorial Day

Tuesday, May 27, 2008

Nothing in particular to report.

Wednesday, May 28, 2008

At small group core discussed:

- Report that CalOsha visited jobsite at 4am, either today or yesterday.
- East end detailing effort and recent correspondence.
- Bolt supplier issues and reluctance to enter into Caltrans work.
- CCO 77 and the need to assign resources soon. ABF having difficulty finding appropriate personnel. I offered to work with Pete S. to assign CT staff in the interim.
- Upcoming schedule for temporary tower works.

Attended bi-weekly CCO status internal meeting.

Thursday, May 29, 2008

At weekly tailgate meeting, presentation and discussion on emergency preparedness, with focus on actions to be taken in the event of a significant earthquake, both in the office and in the field. This was followed by a brief all staff meeting.

Jeff O'Campo and I met with Sam Choy and Thomas Nilsson regarding closing out CCO 19. Sam and Thomas explained a few loose ends that needed to be reconciled before finalizing CCO 19.

Met with Don Ross and Jake to review claim and submitted costs for Candraft-Tensor related to NOPC 2 and additional detailing in general. I'll follow up with ABF on approach towards resolution.

Attended internal pre-meeting including Brian Petersen, ABF, CT environmental, to discuss and clarify issues related to obtaining various permits for work at Temp Tower C. And in particular, RWQCB approval of SWPPP, Turbidity Control Plan, and the revised work plan.

Friday, May 30, 2008

Attended 12:30 pm meeting/teleconference with CT and various resource agency reps, including RWQCB, BCDC, NOAA, and F&G, and regarding moving forward with permits to commence work on Temp. Tower C. It appears all necessary permits will be issued by the end of next week.



Gary Pursell
Resident Engineer, SAS Bridge

REC'D *08 AUG-13 #006077