

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-111

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of July 14, 2008

Monday, July 14, 2008

Attended Champions meeting – update on ABF's proposal to use Skyway for access to E2 based on last week's meeting with ABF.

Brian Petersen delivered a package of RFI 1378R2 response and potential impact to re-detailing east end OBG.

Quick field visit to work at YBI to review the status of the work in preparation of briefings this week.

Met with Mike Forner and Saeed Shahmirza to discuss CCO for MEP corridor work. It was agreed to pursue a CCO thru the SAS contract. Will discuss with ABF at core team.

Tuesday, July 15, 2008

Attended weekly BATA briefing to provide an update on the status of the SAS project.

Wednesday, July 16, 2008

Core group meeting with focus leads held this morning. The following topics were discussed:

- Cable analysis necessary due to the response to RFI 1295R1. ABF does not have the engineering resources to conduct the analysis and inquired if CT/TYLin would be willing to provide.
- Weighing OBG sections/lifts at ZPMC. ZPMC is not cooperating in making this happen.
- RFI 1322, castability issue.
- Catwalk to be installed at end of August.
- First Temp Tower Truss to arrive July 28th.

Thursday, July 17, 2008

Bi-weekly CE staff meeting held at 8am. Jason Tom began to attend and will be the lead/liaison for all issues related to Team China efforts.

Attended Seismic Safety Pier Review Panel meeting and made a presentation on the progress of the work on the SAS project.

Team China teleconference with Pete, Keith, Marwan and Rick in China; Mike Forner and I at Pier 7.

Friday, July 18, 2008

Attended internal meeting to evaluate and package changes recently provided by TYLin as a result of the 3D modeling efforts.

Attended the monthly YBI contractor's coordination meeting at CCM's office. After the meeting, reviewed the worksite at and around W2 with Brian Petersen, Mike Forner, Bill Casey and others.



Gary Pursell
Resident Engineer, SAS Bridge

REC'D *08 AUG-13 #006084