

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 538
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 748
Form HC-10A (Rev. 6/80)	04-0120F4	Date	6/3/2008

Weather: Clear and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP. **CONTRACTOR – ABFJV**
JASON WILCOX

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Traylor Dutra											

Description of Operation:

Thanh Le is observing the operations at Temp Tower D today and will have the detailed diary. He did inform me that the contractor will be installing elements of the Tower D driving frame throughout the day. By the end of the day they installed truss TR202A and began to install bolts in TR200A and TR201A.

In the morning I spoke with Thanh Le about some of the alignment issues on the driving frame elements. Some of the elements are not lining up how the contractor wants. It will take some maneuvering to make the pieces fit well. After this I spent some time on diary review.

Later in the morning I met with Mark Vilcheck and Gilel Klebanov to discuss some of the bolting procedures that will need to be followed during the bolting of the Tower D driving frame elements. The contractor has not submitted any procedures, except that "all bolts shall be pretensioned using the turn-of nut method as defined by RCSC." Whether there will be a pre-installation test or not has yet to be determined. Later in the day this item was brought up during the 1:30 pm construction meeting with ABF. In this meeting, ABF said they have not received anything from Traylor Dutra except the revised submittal 654 R01, that contains the above statement.

REC'D *08 SEP-04 #006331

The Western Gull continues to inhabit the nest on the Southwest corner of the T1 footing and the eggs are still intact.

Damon Brown did not come into work today.

OVERTIME: Arriving early and communicating with the contractor meant accruing 2 hours of overtime.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.