

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 555
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 765
Form HC-10A (Rev. 6/80)	04-0120F4	Date	6/20/2008

Weather: Clear and very warm

Inspectors Hours	Start	0600	Stop	1400
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN											DESCRIPTION (Of Equipment or Labor)	Name

Description of Operation:

Thanh Le is out on the Tower D driving frame today to observe the pile driving operation. The Menck MHU 500T hydraulic hammer was going to be used this morning to drive pile, but there were more troubles with the computer program. Throughout the morning they encountered problem after problem until around 1:00 pm, when one of the two engines for the hammer broke down. At 1:20 pm they decided to perform the bolt testing. Thanh is going to observe this and have the detailed diary for all of the operations out there today.

The contractor was going to perform bolt testing this morning, but decided not to because the hammer was going to be used above them. Damon Brown was there in the morning to observe the bolt testing, but left once it was canceled. In the afternoon I asked Damon to get together with the tugboat Becky T and the captain to observe their route during the nest prevention tour. They have been submitting Extra Work Bills for two hours on the boat, Captain, and deck hand. I wanted someone from Caltrans to go with them to verify that they are actually taking two hours for this operation but nobody could do it today.


The Western Gull continues to inhabit the nest on the Southwest corner of the T1 footing.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

OVERTIME: No overtime today.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.