

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 560
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 770
Form HC-10A (Rev. 6/80)	04-0120F4	Date	6/25/2008

Weather: Overcast and warm

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor		
												Name	Contractor	
EQUIPMENT AND/OR LABOR:														
		Traylor Dutra												

Description of Operation:

Thanh Le is out on the Tower D driving frame today to observe the operations of the day. He called me first thing in the morning to inform me that the contractor planned on installing the B1 beams, and if possible the FR100A and FR101A box frames on the North side of T1. By the end of the day they were able to install all four components of the North Tower D driving frame. The connections between the beams and frames were bolted up to a "snug tight" condition and left for tomorrow. Thanh will have the detailed diary for the day

Attended the 8:00 am safety meeting at the Mission Bay trailer.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing.

OVERTIME: No overtime today because I took time off for an appointment.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.