

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 561
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 771
Form HC-10A (Rev. 6/80)	04-0120F4	Date	6/26/2008

Weather: Overcast and warm

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP. **CONTRACTOR - ABFJV**
JASON WILCOX

		HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME									IDLE OR DOWN	REMARKS	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor	
		Traylor Dutra												

Description of Operation:

Thanh Le asked to stay in the office today to get caught up on paperwork. Since Gina Rizzardo was able to perform the field observations for the day, she will have the detailed diary. The contractor started to install the first of the trusses, namely truss TR 201A. This is the center truss. It fit up well and all of the bolts were fastened "snug tight." I spoke with Rich Heibert about the state of the bolts prior to installation and he said that they were sealed well and that there was still some lubrication on the bolts. The crew is still not keeping track of which lots go in which connection. Since most of the fastener assemblies were testing in the Skidmore machine, and the designer approved their procedure, this is acceptable.

Truss 202A was installed on the North driving frame.

Attended the 8:00 am safety meeting at the SAS trailer.

The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing.

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

Inspector:

Jason Wilcox



Transportation Engineer (D)/Asst. Structure Rep.

REC'D *08 SEP-04 #006348