

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 562
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 772
Form HC-10A (Rev. 6/80)	04-0120F4	Date	6/27/2008

Weather: Overcast and warm

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP. **CONTRACTOR - ABFJV**
JASON WILCOX

HOURS - ITEM NO.											REMARKS	
Equip. #.	N O M E N	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME						IDLE OR DOWN	Name Contractor	
											Name	Contractor
		Traylor Dutra										

Description of Operation:

Thanh Le asked to stay in the office again today to finish with his paperwork. He also asked to leave around 11:00 am, so Gina Rizzardo is observing the operations at Tower D today. She will have the detailed diary. At Tower D, the contractor is continuing to assemble the components of the Tower D driving frame, namely TR200A and BR204A on the West side of the North frame. South bolts finished.

In the morning I was informed by Gina that the initial response to submittal 657R07, the one labeled as incomplete, was accidentally sent out to ABF. Yesterday I spoke with Bill O'Sullivan about what was submitted in 657R07 and agreed that there was more information than needed, and that what was submitted is acceptable. By the time this was discussed and agreed to, it was too late. The initial response was already submitted. This morning I got together with April Smith and the PMIV crew to get the correct response out to ABF, namely an approved status. In the afternoon I worked on the response for submittal 705R00. By the end of the day it was sent over to ABF.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing.

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

Inspector:

Jason Wilcox

A handwritten signature in blue ink, appearing to read "Jason Wilcox", is written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.